

KYAKA II WASH PRESENTATION

WASH & HEALTH COORDINATION MEETING

23rd.02.2022



Status of partner implementation period:

- KDGL – Available
- UNHCR and OPM – Available
- Oxfam – December 2022
- PWJ
- AAID - December 2022

N.B There has been remarkable level of coordination among partners and support from DLG, UNHCR & OPM



Major achievements.




20 l/p/d Target
14.1 l l/p/d Achieved
70.5 %



85% HH latrine
72% Achieved
84.7%



19,195 HWF Target
12,500 achieved
65.1%



132,709 Target
139,603 reached
105%

Water supply.

- Routine Water Production at 3 Water systems (Sweswe, Buliti & Bujubuli), 03 mini schemes, 62 hand pumps & 02 protected springs in all zones for the settlement. A daily average of 1,851.15 m³ is produced, Water per capita stands at 14.1 l/p/d.
- Repaired 08 hand pumps, repaired leakages in various zones of the settlement including the Cluster III pump and still under testing.
- Completed installation of 03 new T70 tanks at Sweswe water treatment plant, 02 - clear water tanks and 01 – additional sedimentation tank.
- Oxfam installed the 102m³ pressed steel tank at Mukondo B hill, assembling of the tank plates has been completed and plumbing of all pipework including outlet, inlet, overflow and washout is underway.



Water Supply cont

- Solarization of works – Sweswe – 60%, Bujubuli – 90% awaiting delivery of solar panels.
- Incinerator construction at Mukondo H.C III ongoing.
- Sweswe dam desilting and clearing of water weeds ongoing – 40%



Sanitation.

- Construction of the sorting shade is ongoing at Bukere solid waste management site.
- 04 refugee verification sites were cleaned, passed on messages on safe excreta disposal for both adults and children, filled hand washing facilities with water and encouraged proper hand washing with soap. This was done by 14 casual workers that is to say; Itambabiniga, Sweswe, ADRA hospital, and Byabakora. All the WASH facilities at the verification centres were kept clean.
- Constructed 291 dome shaped latrines were constructed in all the settlement zones and as such, the HHs are able to access functional and safe excreta disposal facilities.



Sanitation Cont

- 18 solid waste trips were collected from Bukere trading centre by the volunteer solid waste group, these carried out the cleaning of the centre, loading and offloading of the waste onto a hired truck and disposed in Bwiriza Ndololire proposed dumping site. This made the centre clean, reduced garbage piles thus preventing vector and insect harbour thus realising improved sanitary conditions.
- Through these campaigns 02 new non dome shaped slab latrines were constructed, 14 new bath shelters, 16 refuse pits were achieved. This was in the areas of Buliti, Bukere, Bwiriza, Byabakora, Kakoni, Kaborogota, Mukondo, Sweswe and Itambabiniga zones.

•



Hygiene promotion.

- Carried out VHT meetings while reflecting on previous year implementation and what needs to be changed to enhance our implementation towards behavioural change practices. We realised that we need to continually strengthen community engagement, with active involvement of different community structures and stakeholders. 245 VHTs were reached in all the zones of Kyaka II settlement.
- 4,716 persons(1,244B, 906M, 1,438G, 1,128F) were reached through home to home sensitization campaigns by VHTs with messages on safe excreta disposal, proper hand washing and components of a model homestead. This was done in areas with old caseloads (persons of concern) in the areas of new arrivals.



Up coming activities

- Pipeline extension – 2 km
- Household latrine construction – slab fabrication
- Repair and rehabilitation of hand pumps.
- Continue with solid waste management in Bukere Market
- Boda boda talk talk
- Community Radio shows and spot messages
- Solid waste management assessment for Bukere and the dumping site - AAID
- Water point mapping in Kyaka II Refugee settlement-AAID with guidance from Oxfam
- Training of water service boards and water management committees within the settlement and host community-AAID



Challenges/Gaps

- Vandalism of 02 mini solar schemes and 07 water ATMs

Recommendation/s

- Heightened community engagement to enforce community management of water supply systems.



Photos



Fig. 1 & 2: Oxfam technical team on Site inspection of ongoing Solar works at Bujubuli water treatment plant and pressed steel tank construction at Mukondo B hill.